CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/SLP/W.No.11/CSR-10/462a/CEMENT/2017-18

Date: 13.10.2017

TEST REPORT ON CEMENT

*** Customer**	:	**Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
*** Agency**	:	**M/s. S.L.P Infra Engineers Pvt Ltd.,** Bangalore.
*** Name of Work**	:	Construction of culverts, Providing covering slab to existing drains at Varadarajanagara Gandhi Statue road in Ward No11,(Kuvempungara). Vidyaranyapura Sub Division (Mariyamma block Asphalt Road) BBMP, Bangalore.
*** Reference**	:	EE/BTP/WO/292/2017-18 Dated: 03.01.2017
*** Sample ID**	:	Cement
Sample Received on	:	11.10.2017
Period of Testing	:	11.10.2017 to 13.10.2017

The results of the tests conducted on the cement sample are as follows:

Sl. No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 8112-2013
1	Standard Consistency	IS-4031 (Part -4) 1988 (RA-2014)	27.50 %	-
2	a) Initial Setting Time	IS-4031 (Part -5) 1988 (RA-2014)	165 Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part -5) 1988 (RA-2014)	485 Minutes	Not More than 600 Minutes
3	Soundness by Le Chartlier Method	IS-4031 (Part-3) 1988 (RA-2014)	1 mm	Not more than 10mm

*Information is furnished by the Customer/Representative.

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

VIDYARANI P.K.
Technical Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/SLP/W.No.11/CSR-10/462a/SAND-Gradation/2017-18 13.10.2017

TEST REPORT ON SIEVE ANALYSIS OF FINE AGGREGATES

* Customer	:	**Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
* Agency	:	**M/s. S.L.P Infra Engineers Pvt Ltd.,** Bangalore.
* Name of Work	:	Construction of culverts, Providing covering slab to existing drains at Varadarajanagara Gandhi Statue road in Ward No11,(Kuvempungara). Vidyaranyapura Sub Division (Mariyamma block Asphalt Road) BBMP, Bangalore.
* Reference	:	EE/BTP/WO/292/2017-18 Dated: 03.01.2017
* Sample ID	:	Fine Aggregates
Technical Reference	:	IS : 2386 (Part 1) - 1963 (RA-2011)
Sample Received On	:	11.10.2017
Date of Testing	:	13.10.2017

Total Wt. of Aggregates in gms = **1000**

IS Sieve Size in mm	Cumulative Weight Passing in %	Specific Limits as per IS 383-1970 (RA- 2011)			
		Zone-I	Zone-II	Zone-III	Zone-IV
10	100	100	100	100	100
4.75	93.50	90-100	90-100	90-100	95-100
2.36	70.90	60-95	75-100	85-100	95-100
1.18	46.10	30-70	55-90	75-100	90-100
600 Micron	23.10	15-34	35-59	60-79	80-100
300 Micron	11.20	5-20	8-30	12-40	15-50
150 Micron	4.20	0-10	0-10	0-10	0-15

* Information is furnished by the Customer/Representative

Remarks : This sample is under Zone-I specific limits.

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

VIDYARANI P.K.
Technical Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/SLP/W.No.11/WMM/Gradation/2017-18 06.10.2017

TEST REPORT ON GRADATION OF WET MIX MACADAM

* Customer	:	**Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
* Agency	:	**M/s. S.L.P Infra Engineers Pvt Ltd.,** Bangalore.
* Name of Work	:	Construction of culverts, Providing covering slab to existing drains at Varadarajanagara Gandhi Statue road in Ward No11,(Kuvempungara). Vidyaranyapura Sub Division (Mariyamma block Asphalt Road) BBMP, Bangalore.
* Reference	:	EE/BTP/WO/292/2017-18 Dated: 03.01.2017
Sample ID	:	Wet Mix Macadam
Technical Reference	:	IS 2386 (part-1)1963 (RA-2011)
Date of Testing	:	06.10.2017

Oven Dry Wt (gm): **5000**

Is Sieve Size in mm	Weight Retained (gm)	Cumulative Weight Retained (gm)	Cumulative % of Retained	Cumulative % of Passing	Spec.Limits As per Morth Table 400-13
53	0	0	0	100	100
45	145	145	2.9	97.1	95-100
22.4	1450	1595	31.90	68.10	60-80
11.2	1235	2830	56.60	43.40	40-60
4.75	545	3375	67.50	32.50	25-40
2.36	525	3900	78.00	22.00	15-30
0.600	410	4310	86.20	13.80	8-22
0.075	540	4850	97.00	3.00	0-8

*Information is furnished by the Customer/Representative.

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

Civil-tech Consultants & Engineers
#23/14, 7th Cross 3rd Stage 4th Block,
Shakth Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/SLP/W.No.11/WMM/AIV/2017-18 06.10.2017

TEST REPORT ON IMPACT VALUE OF AGGREGATE

*** Customer**	:	**Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
*** Agency**	:	**M/s. S.L.P Infra Engineers Pvt Ltd.,** Bangalore.
*** Name of Work**	:	Construction of culverts, Providing covering slab to existing drains at Varadarajanagara Gandhi Statue road in Ward No11,(Kuvempungara). Vidyaranyapura Sub Division (Mariyamma block Asphalt Road) BBMP, Bangalore.
*** Reference**	:	EE/BTP/WO/292/2017-18 Dated: 03.01.2017
*** Sample ID**	:	Wet Mix Macadam
Technical Reference	:	IS : 2386(Part -4)-1963 (RA-2011)
Date of Testing	:	06.10.2017

Sl No.	Details	Trial No.		Average
		1	2	
1	Total weight of aggregate sample filling the cylindrical measure = W_1 g	380	385	
2	Weight of agregate passing 2.36 mm sieve after the test = W_2 g	82	88	
3	Weight of aggregate retained 2.36 mm sieve after the test = W_3 g	298	297	
4	Aggregate Impact value = percent fines 100* (W2/W1)%	21.58	22.86	**22.22**

*Information is furnished by the Customer/Representative.

Comments:

→ Maximum allowable Aggregate Impact value for Wet Mix Macadam is 30%

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

Civil-tech Consultants & Engineers
#23/14, 7th Cross 3rd Stage 4th Block,
Shakthi Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/SLP/W.No.11/WMM/Shape.T/2017-18 06.10.2017

TEST REPORT ON FLAKINESS INDEX & ELONGATION INDEX OF COARSE AGGREGATES

*** Customer**	:	**Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
*** Agency**	:	**M/s. S.L.P Infra Engineers Pvt Ltd.,** Bangalore.
*** Name of Work**	:	Construction of culverts, Providing covering slab to existing drains at Varadarajanagara Gandhi Statue road in Ward No11,(Kuvempungara). Vidyaranyapura Sub Division (Mariyamma block Asphalt Road) BBMP, Bangalore.
*** Reference**	:	EE/BTP/WO/292/2017-18 Dated: 03.01.2017
*** Sample ID**	:	Wet Mix Macadam
Technical Reference	:	IS 2386(Part 1) 1963 (RA 2011)
Date of Testing	:	06.10.2017

Sl.No.	Description	Result
1	Flakiness Index	11.85%
2	Elongation Index	13.20%
3	Combined Flakiness & Elongation Index	25.05%

*Information is furnished by the Customer/Representative.

Comments:

→ Maximum allowable Flakiness & Elongation Index for Wet Mix Macadam is 30%

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

Civil-tech Consultants & Engineers
#23/14, 7th Cross 3rd Stage 4th Block,
Shakthi Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No: CTCE/BBMP/SLP/W.No.11/BC/Bitumen/2017-18

27.10.2017

BITUMEN CONTENT AND GRADATION DETERMINATION OF BITUMINOUS CONCRETE

As per IS2386 and IRC:SP:11-1984

* Customer	**Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
* Agency	**M/s. S.L.P Infra Engineers Pvt Ltd.,** Bangalore.
* Name of Work	Construction of culverts, Providing covering slab to existing drains at Varadarajanagara Gandhi Statue road in Ward No11,(Kuvempungara). Vidyaranyapura Sub Division (Mariyamma block Asphalt Road) BBMP, Bangalore.
* Reference	EE/BTP/WO/292/2017-18 Dated: 03.01.2017
* Sample ID	Roads in Mariyamma block at Ward No.11.
DATE OF TESTING	27.10.2017

BITUMEN CONTENT DETERMINATION

Description	Sample 1	Sample 2
1. Weight of Mixture before Test, g	500	500
2. Weight of Mixture after Test, g	470.2	469
3. Weight of Asphalt and Mineral matter Extracted, g	29.8	31
4. Weight of Mineral Matter, g.	-	-
5. Weight of Ash, g	-	-
6. Weight of Bitumen Extracted, g. (corrected)	29.8	31
7. Bitumen content in %	5.96	6.20
8. Average	6.08	

GRADATION AFTER EXTRACTION

TABLE - 1

SIEVE SIZE	Percent Passing, %		JOBMIX
mm	Sample 1	Sample 2	Gradation
19	100.00	100.00	100
13.2	82.63	88.14	79-100
9.5	85.41	75.36	70-88
4.75	62.17	61.24	53-71
2.36	46.38	48.20	42-58
1.18	35.24	36.18	34-48
0.6	28.34	30.17	26-38
0.3	20.17	23.17	18-28
0.15	15.30	16.24	12-20
0.075	6.41	7.14	4-10

*Information is furnished by the Customer/Representative.

Note:

⇒ This test report should not be reproduced except in full, without written approval of the laboratory

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

Civil-tech Consultants & Engineers
#23/14, 7th Cross, 3rd Stage, 4th Block
Shakthi Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.

Tele Fax : 23223227, Website : www.civiltechconsultants.com

E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/SLP/W.No.11/BC/AIV/2017-18 27.10.2017

TEST REPORT ON IMPACT VALUE OF AGGREGATES

*** Customer**	:	**Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
*** Agency**	:	**M/s. S.L.P Infra Engineers Pvt Ltd.,** Bangalore.
*** Name of Work**	:	Construction of culverts, Providing covering slab to existing drains at Varadarajanagara Gandhi Statue road in Ward No11,(Kuvempungara). Vidyaranyapura Sub Division (Mariyamma block Asphalt Road) BBMP, Bangalore.
*** Reference**	:	EE/BTP/WO/292/2017-18 Dated: 03.01.2017
*** Sample ID**	:	Hot mix plant, Bangalore.
*** Type of Mix**	:	Bituminous Concrete
Technical Reference	:	IS: 2386 (Part- 4)-1963 (RA-2011)
Date of Testing	:	27.10.2017

Sl No.	Details	Trial No.		Average
		1	2	
1	Total weight of aggregate sample filling the cylindrical measure = W_1 g	390	395	
2	Weight of agregate passing 2.36 mm sieve after the test = W_2 g	80	86	
3	Weight of aggregate retained 2.36 mm sieve after the test = W_3 g	310	309	
4	Aggregate Impact value = percent fines 100* (W2/W1) percent	20.51	21.77	**21.14**

*Information is furnished by the Customer/Representative.

Comments:

→ Maximum allowable Aggregate Impact value for Bituminous Concrete is 24%

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

Civil-tech Consultants & Engineers
#23/14, 7th Cross 3rd Stage 4th Block,
Shakthi Ganapathinagar
Basaveshwaranagar, Bangalore-560 079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/SLP/W.No.11/BC/Shape.T/2017-18 27.10.2017

TEST REPORT ON FLAKINESS INDEX & ELONGATION INDEX OF COARSE AGGREGATES

*** Customer**	:	**Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
*** Agency**	:	**M/s. S.L.P Infra Engineers Pvt Ltd.,** Bangalore.
*** Name of Work**	:	Construction of culverts, Providing covering slab to existing drains at Varadarajanagara Gandhi Statue road in Ward No11,(Kuvempungara). Vidyaranyapura Sub Division (Mariyamma block Asphalt Road) BBMP, Bangalore.
*** Reference**	:	EE/BTP/WO/292/2017-18 Dated: 03.01.2017
*** Sample ID**	:	Hot mix plant, Bangalore
Technical Reference	:	IS : 2386(Part -1)-1963 (RA-2011)
*** Type of Mix**	:	Bituminous Concrete
Date of Testing	:	27.10.2017

Sl.No.	Description	Result
1	Flakiness Index	11.68%
2	Elongation Index	13.05%
3	Combined Flakiness & Elongation Index	24.73%

*Information is furnished by the Customer/Representative.

Comments:

→ Maximum allowable Flakiness & Elongation Index for Bituminous Concrete is 30%

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

Civil-tech Consultants & Engineers
#23/14, 7th Cross 3rd Stage 4th Block,
Shakthi Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/SLP/W.No.11/BC/Stripping/2017-18 27.10.2017

TEST REPORT ON STRIPPING VALUEOF ROAD AGGREGATES (STATIC IMMERSION TEST)

*** Customer**	:	**Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
*** Agency**	:	**M/s. S.L.P Infra Engineers Pvt Ltd.,** Bangalore.
*** Name of Work**	:	Construction of culverts, Providing covering slab to existing drains at Varadarajanagara Gandhi Statue road in Ward No11,(Kuvempungara). Vidyaranyapura Sub Division (Mariyamma block Asphalt Road) BBMP, Bangalore.
*** Reference**	:	EE/BTP/WO/292/2017-18 Dated: 03.01.2017
Technical Reference	:	IS: 6241 .
*** Type of Mix**	:	Bituminous Concrete
Date of Testing	:	27.10.2017

Type of binder : 60/70
Percentage of binder used : 5.00% by wt.
Total weight of aggregate : 200 g
Total weight of binder : 10.00 g
Temperature of water-bath : 40° C

Observation Number	Stripping, Percentage	Average, Percentage	Average Retained Coating, %
1	3.0	3.13	96.87
2	3.1		
3	3.3		

*Information is furnished by the Customer/Representative.

Comments:

→ Minimum allowable Aggregate retained coating for Bituminous Concrete is 95%

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

****

Civil-tech Consultants & Engineers
#23/14, 7th Cross 3rd Stage 4th Block,
Shakthi Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/SLP/W.No.11/BC/Sp_Wa/2017-18 27.10.2017

TEST REEPORT ON SPECIFIC GRAVITY AND WATER ABSORPTION

* Customer	:	**Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
* Agency	:	**M/s. S.L.P Infra Engineers Pvt Ltd.,** Bangalore.
* Name of Work	:	Construction of culverts, Providing covering slab to existing drains at Varadarajanagara Gandhi Statue road in Ward No11,(Kuvempungara). Vidyaranyapura Sub Division (Mariyamma block Asphalt Road) BBMP, Bangalore.
* Reference	:	EE/BTP/WO/292/2017-18 Dated: 03.01.2017
* Sample ID	:	Hot mix plant, Bangalore
Technical Reference	:	IS : 2386(Part -3)-1963 (RA-2011)
* Type of Mix	:	Bituminous Concrete
Date of Testing	:	27.10.2017

Sl. No.	Details	Notation	Test Number			Mean Value
			Test 1	Test 2	Test 3	
1	Weight of aggregate suspended in water with the basket	W_1 g	2005	2006	2007	
2	Weight of basket suspended in water	W_2 g	755	755	755	
3	Weight of saturated aggregate in water	$(W_1 - W_2) = W_s$ g	1239	1238	1252	
4	Weight of saturated surface dry aggregate in air	W_3 g	2015	2017	2019	
5	Weight of water equal to the volume of the aggregate	$(W_3 - W_S)$ g	776	779	767	
6	Weight of oven dried aggregate	W_4 g	2002	2004	2006	
7	Specific Gravity	$W_4/(W_3-W_S)$	2.580	2.573	2.615	2.589
8	Apparent Specific gravity	$W_4/(W_4-W_S)$	2.624	2.616	2.660	2.634
9	Water Absorption	$((W_3-W_4)*100)/W_4$	0.65%	0.65%	0.65%	0.65%

*Information is furnished by the Customer/Representative.

Comments:

→ Maximum allowable Aggregate Water absorption value for Bituminous Concrete is 2.0%

Note:

⇒The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒Any Query regarding the report must be reported within 30 days from the date of testing.

Civil-tech Consultants & Engineers

****

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.

Tele Fax : 23223227, Website : www.civiltechconsultants.com

E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com